

COMPLETION REPORT

: ENGAGEMENT OF GANG MEN AND HIRING OF TRACTOR / TIPPER FOR
MAINTENANCE OF ROAD SIDE DRAIN AND OTHER CIVIL WORKS IN
WARD NO.16

1. Name of Work : P-3110 14th Finance Commission Grant
3. Head of Account which is Chargeable : 109000
4. Entrustment Order No. & Dt. : EIS/RPNO/NO.No/000033/2018-19 Dtd. 17.12.18
5. Name of Contractor : SRI.CHALAPATHY
- 6a. Time stipulated for completion of work : 10 months
- b. Delay in Execution of work :
7. Measurement recorded in : M.B.No. 5682 / 2016-17
1. Check measurement of the Asst. : Page No. 568187 to 568189
9. Name of the Office / Official : M.B.No.
- In charge of the work : Page No.
10. a) Asst. Eng/ Junior Eng. : S. S. S. S. S.
- b) Asst. Exe. Engineer : UMRSH.


Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 1200 000 = 00	1st 1st, 712229.00 2nd 1st, 486931.00 Total 1199160.00	-	Rs 840 = 00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. ENGINEER
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
R R NAGARA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE


Executive Engineer
Rajarajeshwari Nagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore